

# OFFICE OF EXECUTIVE ENGINEER JSD DIVISION HANDWARA

M/S : NIK TRADERS  
 Prop : Mr.Khursheed Ahmad Bhat  
 R/o : Baghat Soura Srinagar  
 Regd No : SE/Hyd/Sgr/AAV/CLASS-50/CIVIL/SANITARY OF 2004-5  
 GST No. : 01ADAPB3735G3ZC  
 No:- PHE/Hand/ 784-06 Date:- 08/08/2024



Adv Cost:- 46.17 Lacs

Allotted Cost:-Rs.- 4612562.82/-

( Forty Six Lacs Twelve Thousand Five hundred Sixty Two and Eighty Two Pasia Only)

Time of Completion 30 days (After Completion of SMC-GFRP tanks Part-1)

Sub : Supply and fixing installation including sucessful testing and commissioing alongwith trial run for a period of three 3 months GRP Hot Compressed SMC sheet Moulding Compound tank fro 0.90 Lac gallons OHT Turnkey Basis EPC Mode for WSS Badra Payeen under JJM.

Ref:- Your tender in response to this CE's office E-NIT No.31 OF 2023-24 Dated. .19-10-2023 S.No. 01 issued under CE's Office No. CE/PHE/JJM/24642-58 of19-10-2023.

2. Accord No. CE/PHE/DB/246 of 08-2022 Dated. 31-08-2022

3. Technical Sanction Order No. CE/PHE/DB/234 OF 08-2023 Dated. 31-08-2022

For and on behalf of Governor of Jammu & Kashmir UT State, contract for the above subjected work, is here by fixed with you on the negotiated / following rates, terms and conditions which are reproduced as under:

S.No.	Description of Work Items	Unit	Qty	Alloted Rate in Rs	Amount in Rs
1	Supply and fixing installation including sucessful testing and commissioing alongwith trial run for a period of three 3 months GRP Hot Compressed moulding SMC sheet moulding compound tanks ISI marks on each panel with certificate of ISI and in accordance with (IS:14399-1996 Part I & II). The tank shall be assembled /constructed using GRP/SMC panel of 1m x 1m, 1m x 2m or 1m x 0.50m panel as per site requirement . The roof of the tank should have panel of size 1mx 1m or as per site requirement , one manhole should be provided on the roof of the tank with double lip construction and proper locking arrnagements. The panel should withstand Hyd static Pressure of atleast 4 times the working load and should be provided with HUG nut bolts/washers, Rubber foam gasket cover washer, cleats, including air vents , necessary support system of appropriate size for the roof top paneld. The tank will be manufactured as per manufacturers specifications and met all ISI standards. All M.S Parts inside/outside should be painted with anti-corrosive paint to aviod rust. The tank should have ladders inside and outside, provisioin of inlet/outlet/overflow/drain etc. complete job. The rates include all Freight , lead lift to any distance as as loading, unloading all taxes GST charges all L&M, T&P as a compleet job. Nothing extra will be paid whatsoever the case may be m on Turnley Basis	Litre	408600	11.30	4617180
	<b>Total</b>				<b>4617180.00</b>
	Deppreciation on all items @ -0.10%			(-)	4617.180
	<b>G. Total</b>				<b>4612562.82</b>

Head Draftsman

Technical Officer

Executive Engineer  
PHE Jal Shakti Division Handwara

## Copy to the:-

1. Distt. Superintending Engineer Hydraulic circle Kupwara H/Q Handwara for information.
2. Assistant Executive Engineer PHE Sub-Division Handwara for information
3. M.File